```
****************************************************
*                                                  *
*           STAAD.Pro                              *
*           Version  2005    Bld 1002.US           *
*           Proprietary Program of                 *
*           Research Engineers,  Intl.             *
*           Date=    AUG 17, 2006                  *
*           Time=    10:46:27                      *
*                                                  *
*      USER ID: Meinhardt Singapore Pte Ltd        *
****************************************************
```

```
     1. STAAD PLANE FRAME 1
INPUT FILE: JA_BLD 2_FR1.STD
     2. START JOB INFORMATION
     3. JOB NAME - DUBAI METRO PROJECT
     4. JOB CLIENT - GOVERNMENT OF DUBAI _ ROADS _TRANSPORT AUTHORITY
     5. ENGINEER DATE 17-AUG-06
     6. END JOB INFORMATION
     7. INPUT WIDTH 79
     8. UNIT METER KN
     9. JOINT COORDINATES
    10. 1 0 6.704 0; 2 1.5 6.704 0; 3 5 6.704 0; 4 14.05 6.704 0; 5 23.1 6.704 0
    11. 6 26.6 6.704 0; 7 28.1 6.704 0; 101 0 0 0; 201 28.1 0 0
    12. MEMBER INCIDENCES
    13. 1 1 2; 2 2 3; 3 3 4; 4 4 5; 5 5 6; 6 6 7; 101 101 1; 201 201 7
    14. MEMBER PROPERTY AMERICAN
    15. 1 TO 6 101 201 TABLE ST W30X124
    16. DEFINE MATERIAL START
    17. ISOTROPIC STEEL
    18. E 2.05E+008
    19. POISSON 0.3
    20. DENSITY 76.8195
    21. ALPHA 1.2E-005
    22. DAMP 0.03
    23. END DEFINE MATERIAL
    24. CONSTANTS
    25. MATERIAL STEEL ALL
    26. SUPPORTS
    27. 101 201 PINNED
    28. LOAD 1 SELFWEIGHT
    29. SELFWEIGHT Y -1
    30. LOAD 2 SDL
    31. JOINT LOAD
    32. 1 7 FY -28.5
    33. MEMBER LOAD
    34. 1 TO 6 UNI GY -6.4
    35. LOAD 3 LL
    36. JOINT LOAD
    37. 1 7 FY -3.4
    38. 4 FY -10
    39. MEMBER LOAD
    40. 1 TO 6 UNI GY -4.8
```

```
41. 2 CON GY -10 1.4
42. 2 CMOM GZ -2 1.4
43. 3 CON GY -10 3.9
44. 3 CMOM GZ -2 3.9
45. 4 CON GY -10 2.05
46. 4 CMOM GZ -2 2.05
47. 4 CON GY -10 8.05
48. 4 CMOM GZ -2 8.05
49. LOAD 4 PH (NOTIONAL HORIZONTAL LOAD)
50. JOINT LOAD
51. 1 FX 3.72
52. LOAD 11 WL1 (INTERNAL SUCTION, WIND ANGLE 0)
53. MEMBER LOAD
54. 101 UNI GX 9
55. 201 UNI GX 2
56. 1 TO 3 UNI GY 2.3
57. 4 TO 6 UNI GY -5
58. LOAD 12 WL2 (INTERNAL PRESSURE, WIND ANGLE 0)
59. MEMBER LOAD
60. 101 UNI GX 4.1
61. 201 UNI GX 7
62. 1 TO 3 UNI GY 7.3
63. 4 TO 6 UNI GY 4
64. LOAD 13 WL3 (INTERNAL SUCTION, WIND ANGLE 90)
65. MEMBER LOAD
66. 101 UNI GX -5
67. 201 UNI GX 5
68. 1 TO 3 UNI GY -5
69. 4 TO 6 UNI GY -5
70. LOAD 14 WL4 (INTERNAL PRESSURE, WIND ANGLE 90)
71. MEMBER LOAD
72. 101 UNI GX -9.9
73. 201 UNI GX 9.9
74. 1 TO 3 UNI GY 8.9
75. 4 TO 6 UNI GY 8.9
76. LOAD 15 WL5 (INTERNAL SUCTION, WIND ANGLE 0, REVERSE WIND)
77. MEMBER LOAD
78. 101 UNI GX -2
79. 201 UNI GX -9
80. 1 TO 3 UNI GY -5
81. 4 TO 6 UNI GY 2.3
82. LOAD 16 WL6 (INTERNAL PRESSURE, WIND ANGLE 0, REVERSE WIND)
83. MEMBER LOAD
84. 101 UNI GX -7
85. 201 UNI GX -4.1
86. 1 TO 3 UNI GY 4
87. 4 TO 6 UNI GY 7.3
88. LOAD 21 EQ (EARTHQUAKE LOAD)
89. MEMBER LOAD
90. 101 UNI Y 10.5
91. 201 UNI Y 10.4
92. LOAD COMB 1001 1.4DL + 1.6LL
93. 1 1.4 2 1.4 3 1.6
94. LOAD COMB 1002 1.4DL + 1.6LL + 1.0PH
95. 1 1.4 2 1.4 3 1.6 4 1.0
96. LOAD COMB 1011 1.2DL + 1.2LL + 1.2WL1
```

```
 97. 1 1.2 2 1.2 3 1.2 11 1.2
 98. LOAD COMB 1111 1.4DL + 1.4WL1
 99. 1 1.4 2 1.4 11 1.4
100. LOAD COMB 1211 1.0DL + 1.4WL1
101. 1 1.0 2 1.0 11 1.4
102. LOAD COMB 1012 1.2DL + 1.2LL + 1.2WL2
103. 1 1.2 2 1.2 3 1.2 12 1.2
104. LOAD COMB 1112 1.4DL + 1.4WL2
105. 1 1.4 2 1.4 12 1.4
106. LOAD COMB 1212 1.0DL + 1.4WL2
107. 1 1.0 2 1.0 12 1.4
108. LOAD COMB 1013 1.2DL + 1.2LL + 1.2WL3
109. 1 1.2 2 1.2 3 1.2 13 1.2
110. LOAD COMB 1113 1.4DL + 1.4WL3
111. 1 1.4 2 1.4 13 1.4
112. LOAD COMB 1213 1.0DL + 1.4WL3
113. 1 1.0 2 1.0 13 1.4
114. LOAD COMB 1014 1.2DL + 1.2LL + 1.2WL4
115. 1 1.2 2 1.2 3 1.2 14 1.2
116. LOAD COMB 1114 1.4DL + 1.4WL4
117. 1 1.4 2 1.4 14 1.4
118. LOAD COMB 1214 1.0DL + 1.4WL4
119. 1 1.0 2 1.0 14 1.4
120. LOAD COMB 1015 1.2DL + 1.2LL + 1.2WL5
121. 1 1.2 2 1.2 3 1.2 15 1.2
122. LOAD COMB 1115 1.4DL + 1.4WL5
123. 1 1.4 2 1.4 15 1.4
124. LOAD COMB 1215 1.0DL + 1.4WL5
125. 1 1.0 2 1.0 15 1.4
126. LOAD COMB 1016 1.2DL + 1.2LL + 1.2WL6
127. 1 1.2 2 1.2 3 1.2 16 1.2
128. LOAD COMB 1116 1.4DL + 1.4WL6
129. 1 1.4 2 1.4 16 1.4
130. LOAD COMB 1216 1.0DL + 1.4WL6
131. 1 1.0 2 1.0 16 1.4
132. LOAD COMB 1021 1.2DL + 0.5LL + 1.0EQ
133. 1 1.2 2 1.2 3 0.5 21 1.0
134. LOAD COMB 1121 1.2DL + 0.5LL - 1.0EQ
135. 1 1.2 2 1.2 3 0.5 21 -1.0
136. LOAD COMB 1221 0.9DL + 1.0EQ
137. 1 0.9 2 0.9 21 1.0
138. LOAD COMB 1321 0.9DL - 1.0EQ
139. 1 0.9 2 0.9 21 -1.0
140. LOAD COMB 2001 1.0DL + 1.0LL
141. 1 1.0 2 1.0 3 1.0
142. LOAD COMB 2002 1.0DL + 0.5LL
143. 1 1.0 2 1.0 3 0.5
144. LOAD COMB 2011 DL + LL + WL1
145. 1 1.0 2 1.0 3 1.0 11 1.0
146. LOAD COMB 2012 DL + LL + WL2
147. 1 1.0 2 1.0 3 1.0 12 1.0
148. LOAD COMB 2013 DL + LL + WL3
149. 1 1.0 2 1.0 3 1.0 13 1.0
150. LOAD COMB 2014 DL + LL + WL4
151. 1 1.0 2 1.0 3 1.0 14 1.0
152. LOAD COMB 2015 DL + LL + WL5
```

```
153. 1 1.0 2 1.0 3 1.0 15 1.0
154. LOAD COMB 2016 DL + LL + WL6
155. 1 1.0 2 1.0 3 1.0 16 1.0
156. PERFORM ANALYSIS


       P R O B L E M   S T A T I S T I C S
       -----------------------------------

 NUMBER OF JOINTS/MEMBER+ELEMENTS/SUPPORTS =      9/      8/      2
 ORIGINAL/FINAL BAND-WIDTH=      7/      1/       6 DOF
 TOTAL PRIMARY LOAD CASES =   11, TOTAL DEGREES OF FREEDOM =      23
 SIZE OF STIFFNESS MATRIX =         1 DOUBLE  KILO-WORDS
 REQRD/AVAIL. DISK SPACE  =     12.0/     919.3 MB



157. PRINT MEMBER FORCES
```